Project ID	Name of Road	County	Hwy. No.	Contractor
MCM # H0006 09-22-00644	State Park Road	Calumet	N/A	MCC, Inc.

Contract Time	or Completion Date of	Estimated Start Date	Estimated Completion Date	Prepared By	Date
☐ Working Days ☐ Calendar Days	9/30/2024	7/8/2024	9/20/2024	MAJ	6/25/2024

Village of Harrison

☐ Month
☑ Week of (Starting On Mondays Date) →

Estimated No. of Working Days per (☐ Month ☑ Week →)	7/15/2024	7/22/2024	7/29/2024	8/5/2024	8/12/2024	8/19/2024	8/26/2024	9/2/2024	9/9/2024	9/16/2024	9/23/2024	9/30/2024
	5	5	5	5	5	5	5	4	5	5	5	4

BAR GRAPH LEGEND: Controlling Item; Non-Controlling Item

Work Items or Operations	Quantity & Units	Est. Daily Production
S tate Park Road		
Traffic Control	1-Day	
Saw Cutting	1-Day	
Erosion Control	1-Day	
Pulverize Asphalt	2-Day	
Grading/Pipe/Stone	25-Days	
Concrete Curb & Gutter	5-Days	
Fine Grading	5-Days	
Aspahlt Paving - Binder	3-Days	
Restoration	12-Days	
Aspahlt Paving - Surface	2-Days	
Pavement Marking	1-Day	